

This project update covers the period of January 2025

A summary of the work carried out in the Month of January

John and Keith continued with the stern sheets making good progress. Trish was out for some of the month, so Micky M picked up on her mast step to progress the job and replace the floor that Trish had removed to fit the step. Fred and Igor finished building the new stem and started to paint and prep it for the final coats which will be coming up in the next couple of months or so. Keiron and Fred finally fitted Keiron's mini plank end, this leaves just one small mini section which Keiron has made a start on, hopefully keeping the count down below two

John B started making a wooden pattern for a mast gate to enable us to get the correct design and dimensions for having a steel version fabricated and David D made up a mast template so that we could adjust the mast rake without using the full -sized mast. John B fitted the wooden pattern of the mast gate by rebating the faces by 6mm, Micky M has been fitting the outstanding floors ready for him to trial fit the closing boards. Ivan W has made a start making the forward wash board mini knees. Fred has made an initial pattern for the starboard gunwake capping piece now that Igor has glued and screwed the forward rubbing strakes into the stem. Trish G, Igor K and Fred have started making patterns for the forward sections of the gunwale capping onto which the wash boards will be located.















































































